

Task	Start Date	# of Days to Complete	Stop Date
Construction			
NJAW Water Main (Haines Ave To Gloucester Pike)	3/28/2016	14	4/10/2016
NJAW Water Main (Gloucester Pike To Williams Ave)	4/11/2016	14	4/24/2016
NJAW Water Main Tie Ins (Haines Ave To Gloucester Pike)	4/25/2016	7	5/1/2016
NJAW Water Main Tie Ins (Gloucester Pike To Williams Ave)	5/2/2016	7	5/8/2016
NJAW Final Restoration (Haines Ave To Gloucester Pike)	5/9/2016	7	5/15/2016
NJAW Final Restoration (Gloucester Pike To Williams Ave)	5/16/2016	7	5/22/2016
Camden County Drainage Installation (Haines Ave To Gloucester Pike)	5/23/2016	3	5/25/2016
Camden County Drainage Installation (Gloucester Pike To Williams Ave)	5/26/2016	4	5/29/2016
Camden County Concrete Work (Haines Ave To Gloucester Pike)	5/30/2016	3	6/1/2016
Camden County Concrete Work (Gloucester Pike To Williams Ave)	6/2/2016	4	6/5/2016

Camden County - Clements Bridge Road (DETOUR SCHEDULE)

